




BRUHAT BANGALORE MAHANAGARA PALIKE
FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Construction and improvements of toilet in Ward No:07 Byatarayanapura
2	Estimate cost/Amount	Rs.42.34 Lakhs
3	Name of Contractor	M/s KRIDL
4	Amount of Contract	Rs.42.34 Lakhs
5	Agreement No	89/2018-19
6	No and date underwhich the Work order has been issued	89/2018-19 Dated:05-03-2019
7	Time Limit originally fixed for completion	6 Months
8	Date of Application by the contractor for granting extension	3/1/2022
9	Date of Receipt of application in the sub division office	3/1/2022
10	Extension granting if any: From To	
11	Work carried out by the contractor during the original period stipulated in contract	
12	Work carried during the first period of extension	
13	Work Carried out during and Extension	80%
14	Time now applied for	09 months
15	Date of recommending time limit applied	3/9/2022
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work has been delay due to site handover to KRIDL Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	


Assistant/Junior Engineer
Project Division, BBMP


Executive Engineer, Project Division
Yelahanka Zone, BBMP
Project Division
Yelahanka Zone
BBMP, Bangalore-92


Asst. Executive Engineer
Project Division, BBMP

